

## M25

The pavement scarification will continue North of Galva to Ida County line on Tuesday 9/3/24 and should be done early afternoon Wednesday 9/4/24. The paving of the asphalt interlayer will begin on Thursday 9/5/24 and will pave from Hwy 20 N to the County line. During the asphalt paving of M25 there will be times where there will be uneven lanes. The traveling public needs to reduce their speed and take care when traveling on M25 during the life of this project.

## L51

The subdrain installation will continue on L51 on Tuesday 9/3 through Friday 9/6/24. Then will return the next week on 9/9/24 and should be able to complete the subdrain on that week. So far PCI has completed most of the Northbound side of L51. They have about ½ of a mile to complete of the Northbound lane on 9/3 they will start on the Southbound lane, working from the North to the South. Placing the subdrain in the shoulder area makes the shoulder softer than normal so the traveling public needs to be careful not to drive on the shoulder since they may be soft.